



Plumbing Above Ground Inspection Checklist

***Before calling for your inspection, please make sure the following items are complete:**

- Township stamped plans are onsite.
- Cleanouts are installed at the base of stacks/changes in direction.
- Drainage pipe is sloped to a minimum of 1 in 50, max. 1 in 25.
- Drain water heat recovery unit (DWHR) is installed (year-round homes).
- Drain and vent pipes are supported/clamped every 4 ft. min.
- Drain and vent pipes are capped/ charged with air to 5 psi for 15 mins.
OR capped and filled with water for 15 minutes with a min. 10' column
- Waterlines are capped and airtested to 100 psi for 2 hrs. min.
- Waterlines have clips/clamps installed max. 1m/ 3'3" apart.
- Vents are a minimum of 3" size where they exit the roof or building.
- Vents are sloped properly and secured to framing at the building exit.
- Incoming water supply line is ¾" minimum in size. (if installed)
- Basement sewage ejector is installed/vented (2" min. vent size)
- Protection plates are installed where pipes are drilled through studs and top/bottom plates where penetration by screws/nails is possible.

When you have checked all applicable boxes, please email building@seguin.ca to book your inspection.

We will perform the inspection within 2 business days.