



## **Foundation Inspection Checklist**

**\*Before calling for your inspection, please make sure the following items are complete:**

- Township stamped plans are onsite.
- Forms or ICF blocks or concrete blocks are complete.
- Reinforcement is complete as per plans.
- Pinning to bedrock is complete.
- Keys or dowels are set into concrete footings.
- Forms are free from water, debris, organic and/or frozen material.
- Stirrups and reinforcement is in place for all concrete lintels.
- Horizontal and vertical rebar is complete (poured wall and ICF)
- Rebar lapped as per manufacturer's instructions (10m-18", 15m-26")
- Temporary wall bracing is installed and complete.
- Walkway planking is installed and secured/ladder provided for access.
- Deck footings and tubes are positioned and sized correctly and complete.
- Post saddles, anchor bolts are ready to install.
- Tarps, heaters etc. are onsite if pouring in cold weather.

**When you have checked all applicable boxes, please email [building@seguin.ca](mailto:building@seguin.ca) to book your inspection.**

**We will perform the inspection within 2 business days.**