



## **Insulation/Vapour Barrier**

### **Inspection Checklist**

**\*Before calling for your inspection, please make sure the following items are complete:**

- Township stamped plans are onsite.
- **Insulation values meet or exceed approved plans.**
- Exterior air barrier (Tyvek etc.) has been installed over all sheathing.
- Drip-cap and all flashing is installed under or taped to air barrier.
- All wires/mechanical penetrations through air barrier are taped/sealed.
- **Entry doors are blocked on both sides of the frame** at lockset height.
- Eave baffles/attic chutes have been installed and are evenly distributed.
- Weatherstripped attic hatch(es) have been installed.
- Smoke/CO alarms and 3 way switches have been roughed-in (electrician)
- Insulation is installed with no gapping or spaces around electrical etc.
- Vapour barrier boots have been installed at all 'pot-lights' fans, etc.
- **BLUE 'tuck tape'** has been used for **interior** poly (6 MIL) installation.
- Poly has minimum 4" lap, **and is taped to all window/door frames.**
- Poly has been taped/mastic to plywood and concrete subfloors.
- Spray foam has been installed by professionals, minimum R values.
- All multiple plies of lumber have been caulked or taped (for spray foam)
- Windows, doors, skylights comply with U-Value energy efficiencies (houses)

**When you have checked all applicable boxes, please email [building@seguin.ca](mailto:building@seguin.ca) to book your inspection.**

**We will perform the inspection within 2 business days.**