



## **Pre-Backfill Inspection Checklist**

**\*Before calling for your inspection, please make sure the following items are complete:**

- Township stamped plans are onsite.
- All debris, rubbish, rocks etc. removed from area to be backfilled.
- Temporary bracing, and/or floor deck is installed.
- Cold room/crawlspace ventilation is installed.
- Perimeter insulation is complete (if required).
- Damp-proofing/parging for concrete block is complete.
- The top cores of concrete block are filled with concrete/anchor bolts.
- 'Dimple board' or other backfill protection material is installed.
- Membrane/waterproofing is installed on ICF and extends onto the footing.
- Weeping tile is installed, including any window well drains, 4" minimum.
- Weeping tile extends away from the foundation and is supported.
- Minimum of 6" of clear stone is installed over weeping tile.
- Landscape fabric, silt cloth or 'socked' weeping tile is complete.
- Any field reviews or soils reports from Engineers are received.

**When you have checked all applicable boxes, please email [building@seguin.ca](mailto:building@seguin.ca) to book your inspection.**

**We will perform the inspection within 2 business days.**