



## **Footing Inspection Checklist**

**\*Before calling for your inspection, please make sure the following items are complete:**

- Township stamped plans are onsite.
- Building size and position as per the site plan.
- Soil is compacted, engineered fill placed (if required)
- Engineering report submitted (if required)
- Excavated down to undisturbed soil or bedrock.
- Pinning to bedrock complete .
- Footing forms are constructed as per the foundation plan.
- Stepped footings are constructed (max.rise 24", minimum run 24")
- Piers and strip footings are sized and constructed as per plan.
- Frost protection, under-slab insulation installed and taped.
- Re-bar, wire mesh and all other reinforcement is installed.
- Underslab moisture barrier (poly) is installed (if required)
- Forms are free from water, debris, organic and/or frozen material.
- Dowels into existing concrete or vertical bedrock are installed.
- Deck footings are positioned and sized correctly and complete.
- Tarps, heaters etc. are onsite if pouring in cold weather.

**When you have checked all applicable boxes, please email [building@seguin.ca](mailto:building@seguin.ca) to book your inspection.**

**We will perform the inspection within 2 business days.**