



Underground Plumbing Inspection Checklist

***Before calling for your inspection, please make sure the following items are complete:**

- Township stamped plans are onsite.
- Pipe is installed as per specification.
- Drainage pipe has not been covered and is supported underneath.
- Drainage pipe is sloped.
- Cleanout has been installed where main drain exits the building.
- Cleanouts are installed where pipe changes direction > 45 deg.
- Floor drain(s) have been installed.
- Trap seal primers for floor drain P-Traps are verified.
- Drainage and vent piping are capped and pressurized with 5 PSI for 15 minutes (OR) drains are filled with water with a minimum water column of 10 Ft. (3m)
- Water supply lines are approved for underground use.
- Underground water supply lines are air tested to 100 PSI for 2 hrs min.

When you have checked all applicable boxes, please email building@seguin.ca to book your inspection.

We will perform the inspection within 2 business days.